

PROJECT UPDATE

APRIL 2022

OC Public Works



EAST GARDEN GROVE-WINTERSBURG CHANNEL PROJECT

Warner Avenue to Goldenwest Street, Huntington Beach

Current Stats

Construction is 70% complete

with an anticipated completion date of December 2022.



20,000 LINEAR FEET

20,000 linear feet of sheet piles installed!
That's 100% complete!

7,000 LINEAR FEET

7,000 linear feet improved for seismic resilience!
(73% complete.)



Steel Sheet Pile Fun Fact

The Steel Sheet Piles installed are a marine grade steel, which is specified for providing corrosion resistance in saltwater environments. The region of discoloration you may observe is recognized as the "splash zone" which is wetted by tidal action. The steel reacts with the daily fluctuations of atmospheric exposure creating a weathered surface.



These structures are performing their corrosion resistance duties!

Ongoing Activities

Keep a lookout for our construction teams working on Deep Soil Cement Mixing, Channel Slope Excavation, Concrete Cap, and Drainage Best Management Practices (BMPs).



The Cement Mixing Silos pictured here (left side of channel) will be demolished by June 2022.



Ongoing channel Soil Wedge Excavation.



Road improvements, Concrete Cap, Landside Drainage BMP, and Right-of-Way Fencing.

CONTACT INFORMATION



Larry Quach



(714) 856-4533



ProjectInfo@ocpw.ocgov.com



ocpublicworks

VISIT US ONLINE @ ocpublicworks.com/EGGW

Muốn xem văn kiện này bằng tiếng Việt, xin bấm vào ...

要查看該文檔的中文版, 請訪問 ...

이 문서를 한국어로 보고 싶다면 ...

ocpublicworks.com/news