

PROJECT UPDATE

NOVEMBER 2022

OC Public Works



Huntington Beach Channel and Talbert Channel Repair Project

Huntington Beach Channel: South of Adams Ave. to east of Magnolia St. (approx. 3.1 miles) and;
Talbert Channel: South of Yorktown Ave. to west of Brookhurst St. (approx. 3 miles).


Current Stats



Construction is 70% complete with an anticipated completion date of August 2023.



17,000 LINEAR FEET



Over 17,000 linear feet (36M+ pounds!) of sheet piles have been installed.

100% complete!

Project Milestones

Eader Park Bridge Now Open to Public

With some delay from the planned re-opening date in September, we can now report that the bridge is open to the community. Thank you for your patience in the process!



Pile Driving 100% Complete

The installation of all steel sheet piles for the project was completed on Nov. 3, 2022. Equipment (press-in pile driver, vibratory hammer, crane) used for pile driving has been removed. Other equipment such as loader, backhoe, skid steer, dump trucks, concrete trucks, and other miscellaneous equipment will remain in use to complete the remaining tasks for the project.



Location



Activities for 2023

In the coming months, our construction crews will be working on the following items:

- Curb and Gutters
- Maintenance Road
- AC Pavement Repairs
- Concrete Pavement Repairs
- Fiber-reinforced Plastic Caps
- Cable Railing
- Chain-Link Fence
- Drain Outlets



This project is vital to your community's safety and the protection of your home during major storm events.

CONTACT INFORMATION



Teejay Areopagita



(714) 245-4500



ProjectInfo@ocpw.ocgov.com



ocpublicworks

VISIT US ONLINE @ ocpublicworks.com/HBT