

# PROJECT UPDATE

APRIL 2023

OC Public Works



## LAGUNA CANYON CHANNEL REPLACEMENT PROJECT

Woodland Drive to the southern end of Laguna Canyon Frontage Road



Visit [ocpublicworks.com/lcc](https://ocpublicworks.com/lcc) to watch a flyover of the project!

### Project Progress

#### 75% Complete!

As of March 2023, 780-feet of channel has been completed — that's 75% of the total project! Other items we've checked off our punch-list in Zone 3 near Woodland Drive include:

- Drainage structures and reinforced concrete bridge.
- Curb and gutter, sidewalk, and decorative fence.

#### Work in Progress

At the close of March 2023, our crews have been focusing on channel excavation, concrete channel structure work, channel backfill, beam and plate shoring, and preparation for concrete flat work and decorative fencing for Zone 2.

#### Looking Ahead

In the month of April, prepare for construction and traffic barriers to transition to Zone 1 for our final phase of construction as we move toward completion in May. The channel structure work will continue in Zone 1 along with preparation for landscape, final concrete flat work and asphalt paving.

### Parking Update

With the transition of work from Zone 2 to Zone 1, please note there will be changes to parking space availability. More parking spaces will open back up in Zone 2 while remaining spaces in Zone 1 will be temporarily closed.

### Current Project Phase

#### Transitioning from Zone 2 to Zone 1

Early April 2023 — End of May 2023

#### Working Days/Times

**Monday – Friday:** 7:30 a.m. to 6 p.m.

**Saturday:** 8:30 a.m. to 6 p.m. (as needed)

Schedule is tentative and subject to change due to weather and other factors.



### CONTACT INFORMATION



Teddy Kamarzarian



(714) 955-0315



ProjectInfo@ocpw.ocgov.com



ocpublicworks

VISIT US ONLINE @ [ocpublicworks.com/LCC](https://ocpublicworks.com/LCC)